

ATLAS Central Solenoid
Report of Chimney-Extension Test

held at Toshiba
June 19 - 30, 2001

Y. Makida, Y. Doi, Y. Kondo, M. Kawai, and A. Yamamoto, and
T. Kondo (KEK)
S. Mizumaki, S. Mine, and A. Hirano (Toshiba)

Test of Chimney Extension

Objectives


- Cryogenics:
 - Valve functioning with a distance of 100 m away from positioners,
 - Thermo-syphon cooling functioning @ heat load of > 200 W ,
 - Confirmation of cryogenics functions,
- Excitation:
 - Safe operation up to $I = 10$ kA
 - Current-leads characteristics @ $I \leq 8$ kA
 - Superconductor joint resistance @ $I \leq 8$ kA,
 - Heater quench to measure minimum quench energy and propagation,
 - Mass-flow stop test and T_c measurement @ $I \leq 8$ kA
 - Thermoshphon cooling capacity and stability limit with Joule Heating.

Progress


June	19 - 25	Preparation of test at Toshiba, and warm leak tight test,
	26	Valve functioning test with 100 m long lines at Room temp.
	27	Pre-cooling, cold leak-tight test
	28	Excitation up to 10 kA, and CLs & R-Joint meas. at ≤ 8 kA
	29	Heater quench tests at 8, 6, & 4 kA and Tc quench at 8 kA
	30	Tc quench at 6, & 4 kA, and Thermo-syphon test, General and final check at 8 kA,
	July	3
6		Warm leak tight test

Valves and Positioners


Bench Test Configuration



Standard Configuration with a short distance (2~3 m)




Valve functioning with a positioner distance of 100 m



Initial delay of 18 sec.
from “tight-close”


A short delay of ~ 2 sec.,
in normal operation.




Results of Bench Tests

- Valves may be controlled with positioners with a distance of 100 m away from the valves,
- A remaining problem of very slow initial action from “tight-close; ($\ll 4$ mA)” to practical action still to be solved,
- It will be hopefully to be investigated after devlivery of the system to CERN, and in cooperation with experts at CERN for those valves to be harmonized with other system.

Cross Sectional View of Chimney-extension with Control-dewar




By-pass Joints at the bottom-end of Chimney-extension



Welding: ~ 50 %
Both sides

Joint length: ~ 0.3 mm
Min. Bending Radius : ~ 6 mm

Test Set-up




Chimney-extension

Test Set-up




Valve Functioning Tests with long air and process lines



- Tested with
100 m
Extension
- FCV-014
- Current Leads+
- FCV-017
- Pressure of CD
- FCV-009
- LHe return


FCV-009 (LHe return line from chimney) Air-line extended

Air line extended
To be 100 m




FCV-009

FCV-009 Air -line extended



FCV-009 and Air line



Pressure Gauge

Positoner of FCV-009




FCV-014 (Currnet-lead flow line) Air line extended



F CV-013: not extended
(+ lead)
FCV-014: extended
(- lead)

FCV-014

Gas process line also extended




Process line extended
With 19 mm ID Tube




FCV(PCV)-009, FCV-014

Appropriate Functioning at Emergency Shut-off



Current Leads Flow Control No measure change observed



“ I could feel no-difference of function of FV CV-014 from -013” said Doi-san.

Results of Dynamic Tests of the Positioners 100 m away

- Current lead line (FCV-014) may be operated without problems
- CD pressure control valve (PCV-017) may be operated without problems.
- The return line from the coil/chimney may be controlled and shut-off practically without problems, but further quick action for the “tight close” to be investigated.

Current-lead Performance

- The operational parameters at 8 kA are very close to an ideal condition instructed with M. Wilson,
- The stability and safety confirmed up to 10 kA (> 25 % above the operation condition),
- The safety in case of mass-flow stop was already confirmed in the test in last year. (@ full current of 8 kA with no flow for 10 min. >> no problems)

Current Leads Performance

Current	[kA]	10	8	6	4	2	0
Voltage+	[mV]	(102)	68	52	36	18	-
Voltage-		(96)	64	50	33	17	-
T-gas+	[K]	(283)	284	284	283	283	281
T-gas-		(285)	285	286	283	283	281
T-bus+	[K]	(287)	296	294	288	286	283
T-bus-		(296)	303	300	291	287	283
He-flow+	[g/s]	(0.56*)	0.47*	0.33	0.15	0.09	0.09
He-flow-		(0.59*)	0.50*	0.35	0.20	0.11	0.11

(*average at last two meas.)

Heater Quench Characteristics

- Necessary heat-pulse to generate normal zone is sufficiently large enough, and the cable design is stable enough.
- Temperature threshold of > 7.5 K is sufficiently high enough for safe operation.
- Quench may propagate first enough with in chimney (within a few second at the full cureent),
- A sufficient time margin of > 30 sec to allow the coil to be discharged with full energy dump before the current lead temperature to reach < 40 K ($\ll 80$ K).


Heater Quench Tests

Current	[kA]	4	6	8
P-ht12 w/o quench	[W]	60	65	55
P-ht12 w/ quench	[W]	65/70	70	60
(t-pulse: 1 sec)				
T-propagation	[s]	10~12	2~3	≤ 1
V-propagation	[m/s]	~0.5	~2	~5
T-waiting aft. prop.	[sec]	>> 30	> 30	> 30
V-total aft. prop.	[mV]	25	40	60
V-total bef. P/S off	[mV]	25	48	140
Temp-final	[K]	13	15	34

Tc Quench Test

Current	[kA]	4	6	8
t-q w/ zero-flow	[min.]	~ 35	20	~ 30
Tc-cgc14	[K]	> 9	8.2	7.5
t-propagation	[sec]	≤ 1	≤ 1	≤ 1
t-holding	[sec]	30	30	30
T-cg14 aft. holding	[K]	TBD	TBD	TBD

Mass-flow stop and Tc-quench test



Mass flow stop

>> (> 20 min.) >>



Tc-Quench

Thermo-syphon Cooling Characteristics


- Thermo-syphon cooling capacity of > 200 W was confirmed under stable operation of the chimney conductor under the normal state (Joule heating) condition after normal zone propagated in the full chimney and thermally balanced with keeping temperature and voltage drops, up to 5.5 kA,
- The balance was slightly missed at 6 kA with a Joule heating load of ≥ 300 W, at the top of the chimney (close to the Control Dewar where the sufficient cooling was physically difficult).
- The result is very positive for the thermo-syphon to be applicable and promising to be used in the long operation at CERN.

Thermo-syphon


Cooling capacity measurement

Current	[kA]	0	4	5	5.5	6
V-total	[mV]	-	25.0	35.6	41.7	50.4 >> 51.5
Joule heating	[W]	-	100	178	229	302 >> 327
T-sc/bus	CG12 [K]	4.5	8.3	11.3	12.9	15.2 >> 16.5
	CG16	4.6	9.4	12.1	13.4	14.8 >> 14.8
	CG14	4.7	11.3	14.4	16.1	18.3 >> 18.6
T-pipe	CGCF12	4.4	4.4	4.4	4.4	4.4 >> 4.4
	CGVF16	4.4	4.4	4.4	4.4	4.4 >> 4.4
	CGCF14	4.3	4.4	4.3	4.3	4.3 >> 4.4
LHe level	[%]	69	65	61	44	35 ~ 24
Cryogenics loss	[W]	(43)	80	250	228	333

Thermosyphon cooling unbalance start at $> 300\text{ W}$



Thermosyphon Cooling capacity tests



→
5 kA

→
5.5 kA

→
6 kA

with Completing the Tests



General Summary

- Valve with a positioner of a distance of ~ 100 m away from the valve may be acceptable, and further investigation shall be made in close cooperation with CERN experts, under the site conditions at CERN .
- The chimney extension test has been very successful,
 - Sufficient stability, temperature margin and
 - Fast enough quench propagation once it happen and safe enough for a sufficient time duration.
- Thermo-syphon cooling scheme has worked. The nearly 300 W cooling capacity has been confirmed.
- The sytem should be ready to be shipped to CERN.